

Vendor Repair Checklist before unit is put back in to Service

UNIT # _____

DATE _____

1. Open Internals, Open API Valve and check for Fluid. Is Trailer Empty _____ YES _____ NO
2. Go on top of the trailer and check all Dome Lids are properly closed and latched. Were any items
Opened or not latched _____ YES _____ NO
3. Tires, Rims, Lug Nuts OK _____ YES _____ NO
4. Brakes and Drums OK _____ YES _____ NO
5. Verify Vendor Repairs were done correctly and that all Items were Corrected _____ YES _____ NO
6. Scully/Overfill System operating correctly _____ YES _____ NO Hook up tester
7. All VK/IP Decals Applied and match paperwork _____ YES _____ NO
8. All Brake lights, tail lights, turn signals and Clearance lights work Correctly _____ YES _____ NO

Inspector Signature _____

Terminal _____

Vendor Used _____

Scanned into EBE _____ YES _____ NO